

 Scandinavianbiogas Holländargatan 21 A 111 60 Stockholm 08 – 503 872 20 Org. Nr. 556691-9196	Document from the site – Report 3	Made by: TEHY	Date: 2017-05-10
	Object/Project: EffiSludge for LIFE	Reviewed by:	Date:
		SBF Classification:	Version: 01
	Project No.: BNO401-005	Status: Completed	

Documentation from the site

Report 3: progress of the engineering work

1. STATUS OF THE OVERALL BIOKRAFT PROJECT IN SKOGN

(...)

Confidential information. Please contact the project manager Dr Francesco Ometto for further information.

2. STATUS OF THE EFFISLUDGE ACTION INCLUDED IN THE BIOKRAFT PROJECT

Biokraft has, together with the host mill Norske Skog Skogn (NSS) and the Turn-Key supplier, worked to plan and design the solution for integration between Biokraft and NSS' units. The parties have also agreed on both solutions, and identified who and how the solution should be established.

Some of this work requires a factory shutdown and that NSS drains the waste water pools, much of this work must be done during Easter and Pentecost. The work at Easter was successful and now the remaining work for the Pentecost is being prepared.

3. EXPECTED PROGRESS UNTIL THE NEXT REPORT

Report 4 is expected by 30/06/2017.

By that time all buildings and most of the tanks will be erected. Most of the equipment will be installed. The piping and installation of all equipment will also have been well started, but the construction/installation activities will be ongoing until ca. September.