

 Holländargatan 21 A 111 60 Stockholm 08 – 503 872 20 Org. Nr. 556691-9196	Document from the site – Report 1	Made by: RAST	Date: 2016-06-15
	Object/Project: EffiSludge for LIFE	Reviewed by:	Date:
		SBF Classification:	Version: 01 - website
	Project No.: BNO401-005	Status: completed	

# Documentation from the site

## Report 1: progress of the engineering work

### 1. STATUS OF THE OVERALL BOKRAFT PROJECT IN SKOGN

(...)

*Confidential information. Please contact the project manager Dr Francesco Ometto for further information.*

### 2. STATUS OF THE EFFISLUDGE ACTION INCLUDED IN THE BOKRAFT PROJECT

The activities on necessary updates to the aerobic WWT is in design stage currently, the execution of modifications will be scheduled to fit the demand of the pulp mill, hence connections will be made during a major holiday when the demand for WWT is low due to stops. Major part of modifications and connections will be made during fall 2017.

For the CSTR the ground work and tanks will be done during fall 2016 and piping and other installations during spring 2017. Those activities are covered by the currently on-going design activities.

### 3. EXPECTED PROGRESS UNTIL THE NEXT REPORT

Report 2 is expected by 31<sup>st</sup> December 2016.

At that time it is expected that groundworks will be completed and tanks erected, furthermore all design work will be in approved detail design stage with detailed scheduling of execution activities available.

Most procurement will be done down to component level.