

 Holländargatan 21 A 111 60 Stockholm 08 – 503 872 20 Org. Nr. 556691-9196	Document from the site – Report 2	Made by: RAST	Date: 2016-12-16
	Object/Project: EffiSludge for LIFE	Reviewed by:	Date:
		SBF Classification:	Version: 01 website
	Project No.: BNO401-005	Status: completed	

Documentation from the site

Report 2: progress of the engineering work

1. STATUS OF THE OVERALL BIODIGESTION PROJECT IN SKOGEN

(...)

Confidential information. Please contact the project manager Dr Francesco Ometto for further information.

2. STATUS OF THE EFFISLUDGE ACTION INCLUDED IN THE BIODIGESTION PROJECT

The activities on necessary updates to the aerobic WWT is still in design stage currently, though they have gone from basic to start of detail design, the execution of modifications will be scheduled to fit the demand of the pulp mill, hence connections will be made during a major holiday when the demand for WWT is low due to stops. Major part of modifications and connections will be made during spring 2017 with completions in summer or early fall 2017.

For the CSTR the ground work and tank construction is currently under execution and the other installations is planned during spring/summer 2017. Those activities are covered by the currently on-going design activities.

3. EXPECTED PROGRESS UNTIL THE NEXT REPORT

Report 3 is expected by 30/04/2017.

At that time it is expected that all houses and most tanks are erected, process equipment that comes skid mounted will start to arrive on site and be installed. Piping installation will have commenced.